

ID	Task Name	Duration	Start	Finish	1st Quarter	2nd Quarter	3rd Quarter
1	Riva Rd @ MD 665 (Night Shift)	34 days	Mon 4/2/07	Tue 5/15/07			
2	Install Warning Signs	5 days	Mon 4/2/07	Fri 4/6/07			
3	Remove/Replace Median at Station 118+50(DAY SHIFT)	2 days	Sat 4/14/07	Sun 4/15/07			
4	Remove/Replace Median at Station 118+00(DAY SHIFT)	2 days	Sat 4/14/07	Sun 4/15/07			
5	Remove/Replace Curb Sta 105+52 to 117+95(DAY SHIFT)	2 days	Wed 4/11/07	Thu 4/12/07			
6	Grade/curbs/pave widening 105+52 to 117+95(DAY SHIFT)	7 days	Fri 4/13/07	Thu 4/19/07			
7	Remove/replace handicap ramps(DAY SHIFT)	3 days	Fri 4/20/07	Tue 4/24/07			
8	Storm Work	3 days	Wed 4/25/07	Fri 4/27/07			
9	Mill Sta 103+50 to 122+75.84	4 days	Mon 4/30/07	Thu 5/3/07			
10	Finish Pave Sta 103+50 to 122+75.24	4 days	Fri 5/4/07	Wed 5/9/07			
11	Striping	3 days	Thu 5/10/07	Mon 5/14/07			
12	Signage	3 days	Fri 5/11/07	Tue 5/15/07			
13							
14	MD 450 @ Riva Road (Night Shift)	37 days	Wed 5/16/07	Mon 7/16/07			
15	Install Warning Signs	1 day	Wed 5/16/07	Wed 5/16/07			
16	Mill/Temporary Stripe	5 days	Thu 5/17/07	Wed 5/23/07			
17	Demo existing curb	2 days	Thu 5/24/07	Wed 5/30/07			
18	Storm/Fire hydrant relocation	10 days	Thu 5/31/07	Wed 6/13/07			
19	Grade widening/new curb	3 days	Thu 6/14/07	Mon 6/18/07			
20	Base Pave Widening/Removed Median Area	5 days	Tue 6/19/07	Mon 6/25/07			
21	Grade/Install Sidewalk and New Medians	3 days	Tue 6/26/07	Thu 6/28/07			
22	Wedge/Level Course on Riva	1 day	Fri 6/29/07	Fri 6/29/07			
23	Surface Pave Riva and MD 450	3 days	Mon 7/2/07	Tue 7/10/07			
24	Striping	3 days	Tue 7/10/07	Thu 7/12/07			
25	Signage	2 days	Fri 7/13/07	Mon 7/16/07			
26							
27	Route 2 (Night Shift)	79 days	Tue 7/17/07	Wed 11/7/07			
28	Storm East side	15 days	Tue 7/17/07	Mon 8/6/07			
29	Install Warning Signs	1 day	Tue 7/17/07	Tue 7/17/07			
30	2" Mill and temp stripe. Sta 102+31 to 124+13.42	6 days	Wed 7/18/07	Wed 7/25/07			
31	Widening Sta 113+65 to 120+50 Ind base pave	11 days	Thu 7/26/07	Thu 8/9/07			
32	Remove/replace medians and pave. Sta 112+60 to 120+50	11 days	Fri 8/10/07	Fri 8/24/07			

Project: Offsite Road Schedule - Rev 6
Date: Fri 4/6/07

Task Split Progress

Milestone Summary Project Summary

External Tasks External Milestone Deadline

RECEIVED

APR 10 2007

BY:

ID	Task Name	Duration	Start	Finish	Feb	Mar	2nd Quarter	3rd Quarter
33	New Islands/curbs/paving at Forest Drive	10 days	Mon 8/27/07	Wed 9/12/07				
34	Storm at Ehan Allen	5 days	Thu 9/13/07	Wed 9/19/07				
35	New Curbs/sidewalk/paving Sta 113+25	11 days	Thu 9/20/07	Thu 10/4/07				
36	New curbs/islands/median/sidewalk at Somerville Road	17 days	Fri 10/5/07	Mon 10/29/07				
37	Finish Paving	3 days	Tue 10/30/07	Thu 11/1/07				
38	Striping	3 days	Thu 11/1/07	Mon 11/5/07				
39	Signage	3 days	Mon 11/5/07	Wed 11/7/07				
40								
41	Forest Drive (Day Shift)	83 days	Wed 5/16/07	Fri 9/21/07				
42	Power Pole Removal	1 day	Wed 5/16/07	Wed 5/16/07				
43	Install Warning Signs	1 day	Thu 5/17/07	Thu 5/17/07				
44	Excavate/Grade/Curbs/Stone for Widening 0+00 to 16+00	19 days	Fri 5/18/07	Mon 6/18/07				
45	Remove Exist Curb/Base Pave Widening 0+00 to 8+00	3 days	Tue 6/19/07	Thu 6/21/07				
46	Remove Exist Curb/Base Pave Widening 8+00 to 16+00	3 days	Fri 6/22/07	Tue 6/26/07				
47	Mill/Temp Stripe Existing Forest Drive	5 days	Wed 6/27/07	Mon 7/9/07				
48	Remove/Replace medians/curbs Sta 0+00 to 15+00	16 days	Tue 7/10/07	Tue 7/31/07				
49	Remove/replace medians/curbs, etc Sta 15+00 to 19+25	28 days	Wed 8/1/07	Wed 9/12/07				
50	Finish Pave/Striping/Signage	7 days	Thu 9/13/07	Fri 9/21/07				
51								
52	Traffic Signals	189 days	Mon 3/26/07	Mon 1/7/08				
53	Riva/MID 66S/Admiral Cochtrane Blvd	30 days	Mon 3/26/07	Wed 5/2/07				
54	Riva Rd/MID450	7 days	Wed 7/11/07	Thu 7/19/07				
55	Route 2/Somerville Rd	41 days	Tue 10/30/07	Mon 1/7/08				
56	Route 2/Forest Drive	39 days	Thu 9/13/07	Tue 11/6/07				
57	Route 2/Forest Drive Temporary	17 days	Mon 4/30/07	Tue 5/22/07				
58	Forest Drive South	24 days	Mon 4/23/07	Thu 5/24/07				
59	Forest Drive North	24 days	Thu 9/13/07	Tue 10/16/07				
60	Riva Road/Towne Centre Blvd	24 days	Mon 4/30/07	Tue 6/5/07				
61	Forest Drive/ Riva Road	22 days	Mon 4/16/07	Tue 5/15/07				
62								
63	Somerville Road (SPRING 2008)	53 days	Mon 3/3/08	Wed 5/14/08				
64	Install Warning Signs	1 day	Mon 3/3/08	Mon 3/3/08				

Project: Offsite Road Schedule - Rev 1
Date: Fri 4/6/07

Task Split Progress. Milestone Summary Project Summary External Tasks External Milestone Deadline

ID	Task Name	Duration	Start	Finish	1st Quarter	2nd Quarter	3rd Quarter					
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
65	Demo/grade/curbs/base pave widening Sta 0+00 to 12+25 RT	14 days	Tue 3/4/08	Fri 3/21/08								
66	Demo/grade/curbs/base pave Sta 3+75 to 11+50 LT	8 days	Mon 3/24/08	Wed 4/2/08								
67	Milling Sta 0+00 to 3+75 and 8+00 to 12+25	2 days	Thu 4/3/08	Fri 4/4/08								
68	Remove exist pavement/install medians	22 days	Mon 4/7/08	Tue 5/6/08								
69	Finish Paving/Striping/Signage	6 days	Wed 5/7/08	Wed 5/14/08								

Project: Offsite Road Schedule - Rev :
Date: Fri 4/6/07

Task Split Progress

Milestone Summary Project Summary

External Tasks External Milestone Deadline